

# YWA 2026-05-23-v01 QC Report

## Input Inventory

- Source file: `data-raw/ywa/2026-05-23_v01/2026-05-23_v01.gpkg`
- Source layer: `Yuba_HRL_Projects`
- Feature count: 4
- Geometry type: 3D Measured Multi Polygon
- CRS: NAD83 / California zone 2 (ftUS)
- Field count: 28

## Output

- Target profile: `RestorationProjectSubmission`
- Output file: `data-standardized/ywa/2026-05-23-v01.gpkg`
- Output layer: `restoration_projects`
- Output feature count: 4
- Output CRS: `EPSG:3310`
- Program/system fields omitted from output: `project_id`, `update_date`
- Source helper fields omitted from output: `Shape`

## Transformations

- Used the submitted GeoPackage layer for geometry and attributes. The workbook project tabs were inventoried as supplemental submitted attributes but not joined into the standardized output.
- `project_id` and `update_date`: omitted as program-assigned canonical-record fields.
- Source field `constructon_completion_year` is treated as the misspelled source name for `construction_completion_year`.
- `contact_name` and `contact_email`: selected the first submitted semicolon-delimited contact as the schema primary contact.
- `early_implementation`: converted submitted true/false text to logical values.
  - `True` -> `TRUE`
- `target_species`: standardized capitalization to schema enum values.
  - `Steelhead Trout` -> `Steelhead trout`
- `project_stage`, `project_type`, `contractors`, `funding_sources`, and `target_species`: normalized semicolon-delimited serialization.
- `estimated_budget`, `funding_secured`, `funding_gap`, and construction years: wrote integer values required by the schema.
- Text length limits from the pinned schema were checked and enforced for description and comment fields.
- Missing submitted acreage values are retained as missing; geometry-derived acreage was not substituted.
- Geometry was transformed from NAD83 / California zone 2 (ftUS) to EPSG:3310 and Z/M ordinates were dropped.

## Validation Summary

- Errors: 0
- Warnings: 11
- Informational notes: 8

## Remaining Review Items

- Program-confirmed acreage values were supplied for all four Yuba projects that lacked them in the source workbook.
- Upper Rose Bar Habitat Enhancement Project has submitted `construction_completion_year` 2024, but its completion-year comment references December 2026 and May 2027 dates. Confirm the intended completion year.
- Upper Long Bar Habitat Enhancement Project has an estimated-budget comment saying `NEEDS CONSTRUCTION COST`, while `funding_gap` is submitted as 0. Confirm whether the budget and funding values are final.

## Validation Details

See `reports/ywa/2026-05-23-v01_validation.csv` for row-level validation details.